

**BRUHAT BANGALORE MAHANAGARA PALIKE**

Engineering Department
COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at A K Colony in kempegowda ward No-01 of yelahanka Sub division.		
2	Sanctioned Estimate No. And Date	JOB NUMBER 001-23-000007.		
3	Name of the Contractor	Sri Anjan kumar Y A		
4	Time Stipulated for Completion of work	-		
5	Date of Commencement	-		
6	Date of Completion:	-		
7	Measurment Recorded	-		
	M.B No	4963		
	Page No	4963220 - 496235		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe.Engineer	RAMASANJEEVAIAH		
	2) Asst. Engineer	NARASI MHAIAH		
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	10,00,000/-	9,30,018/-	-	69981/-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
Yelahanka Sub Division
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore